

Republic of the Philippines Department of Social Welfare and Development Kapit-Bisig Laban sa Kahirapan Comprehensive and Integrated Delivery of Social Services



13 February 2014

MS. MA. LORETO PADUA

Task Team Leader, KALAHI-CIDSS Project World Bank Office Manila 28th Floor, One Global Place, 5th Ave, Cor. 26th Street Bonifacio Global City, Taguig

Dear Ms. Padua:

We are pleased to provide you the consolidated Kalahi-CIDSS Physical and Financial Accomplishment Report for the 4th Quarter of FY 2013, *viz*:

- 1. KC Additional Financing (KCAF) Project
 - a. Narrative Report
 - b. Key Performance Indicators
 - c. Financial Monitoring Report
- 2. Japan Social Development Fund-Livelihood for Vulnerable Urban Communities (JSDF-LVUC)
- 3. AusAID Grant

We hope you find these documents in order.

Thank you.

Very truly yours,

CAMILO G. GUDMALIN Assistant Secretary and

Deputy National Project Director, CDDP

Kalahi-CIDSS Project

13 February 2014

MS. MA. LORETO PADUA

Task Team Leader, KALAHI-CIDSS Project World Bank Office Manila 28th Floor, One Global Place, 5th Ave, Cor. 26th Street Bonifacio Global City, Taguig

Dear Ms. Padua:

We are pleased to provide you the consolidated Kalahi-CIDSS Physical and Financial Accomplishment Report for the 4^{th} Quarter of FY 2013, viz.:

- 1. KC Additional Financing (KCAF) Project
 - a. Narrative Report
 - b. Key Performance Indicators
 - c. Financial Monitoring Report
- 2. Japan Social Development Fund-Livelihood for Vulnerable Urban Communities (JSDF-LVUC)
- 3. AusAID Grant

We hope you find these documents in order.

Thank you.

Very truly yours,

CAMILO G. GUDMALIN Assistant Secretary and

Deputy National Project Director, CDDP

Kalahi-CIDSS Project

Department of Social Welfare and Development (DSWD) Kalahi-CIDSS Additional Financing Project

FOURTH QUARTER 2013 PROJECT ACCOMPLISHMENT REPORT

I. Project Reach to Date

The Additional Financing is an expansion project of the original KC, covering in three (3) years a total of 183 municipalities composed of new and previously covered municipalities that are located in 27 of the original 42 KC provinces. Municipalities that have already undergone 3 cycles of KC are implementing the Makamasang Tugon (MT) approach, an LGU-led implementation of the Project. KCAF is also covering four (4) urban areas (one in Luzon and Visayas and 2 in Mindanao) to pilot an Urban KC Model.

To date, the Project has already covered 4,058 barangays in 176 municipalities located in the 27 poorest provinces. The distribution of Project areas by phase and the number of municipalities and barangays covered are shown in Table 1 below.

Table 1. KCAF Area Coverage by Phase

Table 1. NCAF Area Cover			
Phase	Duration	Municipalities	No. of Barangays
	Cycle 1		
1 st Batch of New	Aug 2010-Jul 2011	1 4	050
Municipalities	Cycle 2	14	258
	Sept 2011-Oct 2012		
1 st Batch of			
Makamasang Tugon	Aug 2010-Jul 2011	25	521
Municipalities			
2 nd Batch of			
Makamasang Tugon	Jul 2011-Jul 2012	68	1,672
Municipalities			
KC1 Expansion	Cycle 2	1.4	212
Municipalities	Jun 2011-Jun 2012	14	312
New Randomly			
Selected	Cycle 1 April 2012-April 2013	37	928
Municipalities	April 2012-April 2015		
New Guaranteed	Cycle 1	10	~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~
Municipalities	April 2012-April 2013	18	367
Total		176	4,058

- 1st Batch of New Municipalities: Toboso, Negros Occidental did not implement cycle 2.
- 2nd Batch of MT Municipalities: Unique count of municipalities; three (3) of which were already covered in the 1st batch MT that implemented in 2010 (Mulanay, Quezon; Bacolod, Lanao del Norte and Jabonga, Agusan del Norte). While Jose Dalman, Zamboanga del Norte and Munai, Lanao del Norte did not implement MT.
- KC1 Expansion Municipalities: Besao, Mountain Province is implementing cycle 2 under KC Millennium Challenge Corporation, while Bonifacio, Misamis Occidental waived for cycle 2 implementation. In addition, Leon Postigo and Kapatagan are currently in their cycle 3 implementation.

¹Cumulative progress as of December 2013.

- New Randomly Selected Municipalities: Implementation was pulled out in three (3) municipalities because the LGU failed to deliver committed LCC. Pres. Manuel Roxas (31), Sibuco (28), and Sirawai (34) were replaced by Kumalarang (18), Josefina (14), and Kabasalan (29), respectively. In addition, the Municipality of Pantao Ragat in Lanao del Norte did not continue after completing social preparation activities since the LGU cannot provide the required LCC.
- New Guaranteed Municipalities: Candoni, Negros Occidental waived.

II. Implementation Progress per KC Project Component

2.1 Social Preparation, Capacity Building and Implementation Support Activities

2.1.1 Status of CEAC Implementation by Phase

Below is a summary of the project' s implementation status in current areas along the Community Empowerment Activity Cycle (CEAC).

Table 2. CEAC Implementation Status in the Current Areas

		CEA	C Milestones		WV-11-11-11-11-11-11-11-11-11-11-11-11-11
Phase	No. of Munis	Social Preparation	Project Identification & Development	Project Prioritization and Approval	Sub-Project Implementation/ Transition
1 st Batch of New Municipalities (C2)	14	14	14	13	13
KC1 Expansion Municipalities (C2)	14	14 -	14	14	14
KC1 Expansion Municipalities (C3)	2	. 2	2	2	2
2 nd Batch of MT	71	21	71	71	71
New Guaranteed	18	18	18	18	17
New Random	37	37	37	37	37

For the first batch of new municipalities undertaking cycle 2, all municipalities have completed subproject implementation except for Toboso, Negros Occidental. After completing project identification and development stage, implementation was pulled out due to the poor performance of LGU.

Cycle 2 implementation of the 14 KC1 expansion municipalities is completed. The municipality of Leon Postigo in Zamboanga del Norte and Kapatagan in Lanao del Norte also implemented cycle 3. By the end of December 2013, Kapatagan has completed the cycle, while Leon Postigo is still completing eight (8) community sub-projects.

Under Makamasang Tugon, 58 of the 71 municipalities have completed sub-project implementation and end-of-cycle activities. The remaining municipalities are completing a total of 86 community sub-projects.

Of the total 55 new random and guaranteed municipalities, 32 have completed the cycle while 22 are still implementing their sub-projects. The Municipality of Pantao Ragat waived its implementation after completing social preparation activities since the LGU cannot provide the required LCC for sub-projects.

2.1.2 Participation of community members in KC implementation

Social preparation activities in communities are reported to have high representation among households; 75% of households participated in different KC barangay assemblies. High participation from women was also observed at 59%. Throughout the CEAC process, various capability building activities and technical assistances are provided to communities to strengthen their capacities in identifying and implementing local solutions to poverty issues. To date, the Project has mobilized and trained a total of 110,729 community volunteers and Municipal/Barangay Local Government Units (M/BLGUs). Of the total, 56% are women and 44% are men.

In addition, the Project has also provided short-term employment to a total of 48,045 individuals, or equivalent to PhP 176.813 Million worth of labor.

Table 3. Community Participation

	HH	Women	Men
	Participation		
Barangay Assemblies	75%	59%	41%
Community Volunteers		62,074	48,655
Trained		(56%)	(44%)
KC Organized Committees			
Membership		50,844	37,664
		(57%)	(43%)
Leadership		11,230	10,991
		(51%)	(49%)
Employment (During SPI)			Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y
Workers		2,888	45,157
		(6%)	(94%)
Labor Cost		PhP 6.205 M	PhP 170.607 M
		(4%)	(96%)

2.2 Provision of Grants for Community Implementation of Sub-Projects

For the 4th quarter, 45 community sub-projects were prioritized amounting to PhP 53.209 Million. This brings the total number of funded community sub-project to 2,320 with an estimated total project cost-of-PhP 2.655-Billion-that-will-benefit-approximately-573,105-households-in-2,380-barangays.

2.2.1 Sub-projects (types) funded in response to community prioritized needs

Below are the major sub-project types funded and the percentages of the total KCAF grant allocated on each type:

- **Basic social services:** community water systems, school buildings, day care centers, barangay health stations, electrification, and tribal housing/shelter **(48.22%)**;
- Basic access infrastructure: access roads, small bridges/footbridges and access trails (34.43%);
- Community production, economic support and common services facilities: community economic enterprise training, equipment and materials support sub-projects, pre- and post-harvest and multi-purpose facilities, and small scale irrigation (5.01%);
- **Environmental protection and conservation:** drainage, river/flood control, sea wall, artificial coral reef sanctuary and sanitation facilities (12.29%); and **Others (0.04%)**

A breakdown of the community sub-projects funded and completed by type is provided in Annex 1 and 2 attached to this Report.




Figure 1. Distribution of Community Sub-Projects Funded By Type

2.2.2 Status of community sub-projects funded

In the same period, a total of 115 community sub-projects were completed amounting to PhP 166.479 Million. To date, 2,050 or 88% of the total funded sub-projects are already completed, amounting to PhP 2.317 Billion, benefiting approximately 508,604 households in 2,108 barangays.

Table 4. Community Sub-Project Implementation by Phase

		Fund	led		Comp	leted		On-g	oing
Phase	SPs	Brgys	HH Beneficiaries	SPs	Brgys	HH Beneficiaries	SPs	Brgys	HH Beneficiaries
1 st Batch of New Munis (C1)	119	124	34,343	119	124	34,343			
1 st Batch of New Munis (C2)	1-12	112	2 9 , 893	-112 -	112	29,893	<u> </u>	0	0
1 st Batch of New Munis (C3)	6	6	2,758					6 1	2,758
1 st Batch of MT	360	360	74,368	358	358	74,016	2	2	352
2 nd Batch of MT	986	1,024	252,248	900	944	230,382	86	80	21,866
KC1 Expansion Munis (C2)	118	118	41,746	117	117	41,560	1	1	186
KC1 Expansion Munis (C3)	24	24	7,969	16	16	6,446	addy D 13 dy PT Constitution of the Constituti	8	1,523
New Random	417	429	84,877	318	321	69,244	99	108	15,633
New Guaranteed	150	156	37,849	109	115	22,544	41	41	15,205
Savings	28	27	7,054	1	1	176	27	26	6,878
Total	2,320	2,380	573,105	2,050	2,108	508,604	270	272	64,501

Shown in Table 5 is the physical accomplishment of on-going community sub-projects. Of the total, 45% (122) have 30-89% physical accomplishment. Regional Project Management Offices are directed to complete all on-going community sub-projects by March 2014.

Table 5. Physical Accomplishment of On-going Community Sub-Projects

			,	
Phase	Total	90%-99%	30-89%	Below 30%
1 st Batch of New Munis (C1)	0 4		0 -	0
1 st Batch of New Munis (C2)	0	0	0	0
1st Batch of New Munis (C3)	6	0	0	6
1^{st} Batch of MT	2	0	2	0
2 nd Batch of MT	86	14		40
KC1 Expansion Munis (C2)	1	1	0	0
KCI Expansion Munis (C3)	8		75.00	CONTROL OF
New Random	.99	40	49	10
New Guaranteed	41	10	25	6,3
Savings	27	6	9	12
Total	270	71	122	
Percentage		26%	45%	29%

2.2.3 Sub-projects cost sharing from communities and LGUs

Community sub-projects are funded through cost sharing arrangements, community and local government unit (LGU) counterparts, both in cash and in kind, make up for about 21% of the total cost of all funded community projects. To date, the total PhP 2.088 Billion KCAF funding for community sub-projects was matched with PhP 561.019 Million in local counterpart contributions from LGUs and communities.

2.3 Monitoring and Evaluation

By the end of December 2013, the Grievances Redress System has received a total of 1,817 inquiries and grievances, wherein a total of 1,803 or 99% had been satisfactorily resolved.

For the 4th Quarter, the project has reported a total of 11 grievances coming from the municipal, regional and national levels. There are 9 Type A cases or inquiries/comment and 2 Type B or compliance with project processes, MOA and other KC implementation arrangements. There are no reported Type C grievances for the quarter. Compared to the previous quarters, a decrease in the number of grievances and PINCOS was received because most of the areas under AF are in their wrapup activities.

Out of only 14 PINCOS received, KC Process/design/guidelines, quality and operation of SPs and RFR processing concerns have two cases each while the rest of the categories have one. For both the combined grievance and PINCOs, the top three concerns fall under financial management (5) followed by KC Process/design/guidelines (4) and RFR Processing (4).

Table 6. PINCOS Received for the Quarter

Categories of PINCOS	Total	Percentage
Administrative	1	4%
CEAC Schedule/Timeline	2	8%
Delivery of materials	1	4%
Financial Management	5	20%
KC Process/design/guidelines	4	16%
Procurement	1	4%
Quality and operation of SPs	2	8%
RFR Processing	4	16%
Salary and allowances	1	4%

Categories of PINCOS	Total	Percentage
Social and environmental	1	4%
safeguards		
Positive Comments	1	4%
O&M/Sustainability	1	4%
Other concerns		4%
Grand Total	25	

III. Overall Financial Progress

3.1 Community Grants Disbursement

Of the total community grant allocation, 98% (PhP 2.113 Billion) was obligated to fund prioritized community sub-projects. To date, 93% or PhP 1.960 Billion of the total obligated funds was released.

Table 7. Status of Community Grants Disbursement

Phase	Allocation	Obligatio	n (MIBF)	
		Regular	TAF	Total Releases
1 st Batch of New Munis (C1)	119,291,191	114,424,190	1,650,300	110,868,492
1 st Batch of New Munis (C2)	116,463,809	109,518,607	936,339	106,144,315
1st Batch of New Munis (C3)	12,555,000	12,150,000	0	1,568,000
1 st Batch MT	265,189,000	253,530,835	1,052,930	245,042,585
2 nd Batch MT	881,079,000	846,893,631	8,120,957	799,774,998
KC1 Expansion Munis (C2)	145,080,000	138,876,430	1,479,201	137,659,777
KC1 Expansion Munis (C3)	24,507,000	21,954,924	234,000	18,970,321
New Random/Guaranteed	602,175,000	569,629,164	11,166,936	523,170,069
Savings	0	21,358,908	0	16,871,213
TOTAL	2,166,340,000	2,088,336,688	24,640,663	1,960,069,770
IVIAL		2,112,9	77,351	

3.2 Loan Utilization

By the end of the quarter, KCAF Project was able to utilize a cumulative US\$ 59.118 Million or 99.99% of total loan amount covering barangay grants, consultants' services, incremental operating cost and others. For the quarter alone, a total of US\$ 1.822 Million was utilized. Utilization per category/component is shown in the table below.

Table 8, KCAF Loan Utilization ending September 2013 (in US\$)

Total	59,124,000.00	57,295,733.19	59,118,165.54	5,834.46	99.99%
Front End Fee	147,810.00	_	147,810.00		100.00%
Operating Cost				·	
Goods/Consultants Services/Incremental	8,076,190.00	6,395,733.19	8,070,355.54	5,834.46	99.93%
Grants	50,900,000.00	50,900,000.00	50,900,000.00	-	100.00%
Component	Allocation	Utilization (Sept 2013)	Utilization (Dec 2013)	Balance (US\$)	% of Utilization

Note: Utilization includes amount withdrawn as working fund amounting to US\$ 5,888,323,10

IV. Plans for the Next Period/Quarter

Below is the list of the project's upcoming activities and priorities for the next quarter.

- 4.1 Completion of remaining targets and commitments under KC Additional Financing including AusAID, Urban CDD Pilot and JSDF-LVUC
 - Completion of all on-going community sub-projects and repairs of damaged structures using savings under grants
 - Closing of community accounts
 - Liquidation of community grants released to beneficiaries
 - Conduct of SET for completed sub-projects

4.2 Project Management

• National Project Review and Evaluation (PREW) Workshop and Planning for 2014

4.3 Monitoring and Evaluation

- Enhancement of the KC Municipal Talakayan Design
 - o Validation Workshop for the Draft Talakayan Design
- Finalization and Harmonization of KC Forms
- National Monitoring and Evaluation (M&E) Conference
- Grievance Redress System (GRS) Consultation Workshop
- Development of KC Database System
 - o Systems Specification Building
 - Conduct of consultations with the NPMO Project Staff and Management on the system requirements and field visit in project area to familiarize the developer on the current set-up of the information retrieval and reporting system

4.4 NCDDP Preparatory Activities

- Provide technical assistance/documentation to effect signing of Loan Agreement with ADB for US\$ 372 Million and with WB for US\$ 479 Million by February 2014.
- Commence recruitment and pooling of staff within the 1st quarter and effect hiring/contracting-by-March-April 2014.

Annex 1

Breakdown of Community Sub-Projects Funded by Kalahi-CIDSS Additional Financing As of December 2013

	Library)	5. Others (Capability Building and Community	Soil Protection (Riprap)	Sea Wall	Sanitation / Solid Waste Mgt Facilities	River / Flood Control	Reefs / Marine Sanctuary)	Environment Conservation (Artificial Coral	Drainage	Sub-Projects	l. Environmental Protection & Conservation	Small Scale Irrigation	Pre and Post Harvest Facilities	Multi-Use Building / Facility	Community Transport	Equipment & Materials Support Sub-Projects	Community Economic Enterprise Training	and Common Service Facilities	3. Community Production, Economic Support	Water System	Tribal Housing / Shelter	School Building	Health Station	Electrification	Day Care Center	2. Basic Social Services	Road	Foot / Small Bridge	Access Trail / Footpath	L. Basic Access Infrastructure Sub-Projects	Sub-Project type	
		d Community			acilities			ificial Coral		A STATE OF THE STA	onservation					t Sub-Projects	se Training,	sta nda arrestandos de la composidada prese standos de la composidada del composidada del composidada de la composidada de la composidada del composid	omic Support							AND THE RESERVENCE AND THE RESERVENCE OF THE PROPERTY OF THE PROPERTY AND THE PROPERTY OF THE				b-Projects	The control of the co	
		2	13	19	24	53		2	177		288	ω	87	15	∞		49		162	225	4	455	282	22	287	1,275	345	61	187	593	No otses No ot	
	2.2	2	20	20	24	74		2	186		326	ω	87	15	∞		49		162	230			280	22		1,270	366	65	189	620	No. of Brgys No. of Direct HH Beneficiaries	
		210	3,167	6,270	1,279	26,331		1,891	50,625		89,563	371	18,783	5,685	542		17,254		42,635	52,960	115	114,188	73,559			297,949 1,		15,310	39,431	142,748		
\$053 \$2		1,171,221	32,817,571	34,200,753	18,086,417	78,220,957		972,840	168,022,458		332,320,997	2,558,512	67,015,682	15,942,804	8,158,799		41,146,844		134,822,641	273,855,603	6,133,185	534,330,080	222,309,626	17,199,137	215,115,735	1,268,943,365	592,661,294	93,729,143	231,407,201	917,797,639	Comi Total Project Cost	
		838,133	26,926,559	26,091,183	13,166,380	60,505,145		582,400	129,468,520		256,740,188	1,921,645	52,430,117	12,270,878	6,752,380		31,287,872		104,662,891	213,070,596	5,147,785	429,934,719	174,693,487	13,711,911	170,529,554	1,007,088,053	458,416,570	75,052,009	185,538,844	719,007,423	Community Sub-Project Cost as per MIBF KC Grant LCC	zokodnika kura kara kara kiza kaza kara kara kara kara kara kara ka
21%		333,088	5,891,012	8,109,571	4,920,037	17,415,813		390,440	38,553,937		75,280,809	636,867	14,285,564	3,671,926	1,406,420		7,758,973		27,759,749	59,585,031	985,400	104,395,362	46,416,138	3,487,225	44,586,180	259,455,337	134,244,724	18,677,134	45,268,357	0,216		Z.B. Janin (B. Politik V. P. P. V. P. P. P. P. B.
5,699,975		1	1	I	ı	300,000		1	AMANANAMAN MANANAMAN MANANAMANAM		300,000	1	300,000	ı			2,100,000		2.400.000	1,199,975	ı	1	1,200,000	1	THE CONTRACT OF THE CONTRACT O	2,399,975		,	600,000	600,000	Pamana	Michigan Michigan Andrews Andrews Commence of the Andrews Andr

Breakdown of Completed Community Sub-Projects As of December 2013

5,899,975	492,528,382	1,819,063,089	2,316,991,446	508,604	2,108			
	333,088	838,133	1,171,2 p 1	210	2	2		Library)
							ing and Community	5. Others (Capability Building and Community
-	4,166,606	19,159,423	23,326,029	2,427	16	9		Soil Protection (Riprap)
ı	5,981,296	18,996,731	24,978,027	4,428	15	14		Sea Wall
1	3,494,965	8,763,038	12,258,003	932	15	15	e Mgt Facilities	Sanitation / Solid Waste Mgt Facilities
ı	16,754,405	57,434,195	74,188,600	25,407	71	50	,	River / Flood Control
ı	390,440	582,400	972,840	1,891	. 2	2	<u>S</u>	Reefs / Marine Sanctuary)
							on (Artificial Coral	Environment Conservation (Artificial Coral
	34,051,921	111,134,634	145,186,555	45,953	159	155		Drainage
•	64,839,633	216,070,422	280,910,056	81,038	278	245		Sub-Projects
							on & Conservation	4. Environmental Protection & Conservation
1	636,867	1,921,645	2,558,512	371	ω	ω		Small Scale Irrigation
300,000	13,939,616	50,941,805	65,181,422	18,325	84	84	cilities	Pre and Post Harvest Facilities
ı	3,162,712	10,222,960	13,385,672	4,915	12	12		Multi-Use Building / Facility
ı	1,406,420	6,752,380	8,158,799	542	00	00		Community Transport
2,100,000	7,143,841	28,071,530	37,315,371	16,125	43	43	,	
							Support Sub-Projects	Equipment & Materials Support Sub-Projects
							nterprise Training,	Community Economic Enterprise Training
2,400,000	26,289,456	97,910,320	126,599,776	40,278	150	150	lities	and Common Service Facilities
							, Economic Support	3. Community Production, Economic Support
1,199,975	55,709,095	196,971,740	253,880,811	48,458	204	201	•	Water System
1	985,400	5,147,785	6,133, 1 85	115	4	4		Tribal Housing / Shelter
ı	96,563,371	397,183,487	493,746,858	102,251	416	416		School Building
1,200,000	43,200,141	158,680,651	203,080,791	64,838	258	258		Health Station
1	3,295,588		16,299,744	3,754	20	20		Electrification
	39,368,740		185,623,425	46,093	247	247		Day Care Center
2,399,975	239,122,335	ശ	1,158,764,813	265,509	1,149	1,146		2. Basic Social Services
t	116,385,661	ω	513,075,160	75,320	329	312		Road
ì	14,323,470	56,732,415	71,055,\$85	12,318	52	48		Foot / Small Bridge
600,000	31,234,739		165,414,\$36	33,931	148	147		Access Trail / Footpath
600,000	161,943,870		749,545,580	121,569	529	507	ure Sub-Projects	1. Basic Access Infrastructure Sub-Projects
	ct Cost as per MIBF	Community Sub-Project KC Grant	Total Project Cost	No. of Direct HH Beneficiaries	No. of Brgys	No. of SPs	t Dype	Sub-Project Type
NATURAL STATES AND STA	ſſŶŔŶŶŶŶŖĬŖĬŶĸĸĸĸĸĸĸĸĸĸĸĸĸĸĸĸĸĸĸĸĸĸĸĸĸĸĸĸĸ	and property of the control of the c		E-H-SSRAKKARAKKARAKKARATA BABBARAKARAKA BABBARAKA BABARAKA BABBARAKA BABBARAKA BABBARAKA BABBARAKA BABBARAKA BABBARA		3		AS OF December 2013

KALAHI-CIDSS ADDITIONAL FINANCING PROJECT Intermediate Outcomes Monitoring Table

Reporting Period: 4th Quarter 2013

Grievances received since the start of KC Additional Financing totaled 1,817, 99% (1,803) of these reported grievances had been satisfactorily resolved.	99%	80%	Percentage of registered grievances are satisfactorily resolved in line with the KC GRS	
Number of barangays represented by community members aside from the local officials during Municipal Inter-Barangay Forum - Participatory Resource Allocation (MIBF-PRA) over the total number of covered barangays.	86%	80%	Percentage of barangays with some citizens, other than public officials, participating in regular municipal-level KC resource allocation forums	
Barangays that have completed Participatory Situation Analysis (PSA) and were able to develop Barangay Action Plan and BLGU resolution adopting the results of PSA.	86%	80%	Percentage of barangays with community development plans prepared in accordance with the KC participatory process	Component 2: Capacity- Building and Implementation Support (CBIS)
Data to be supplied before the end of the project.	1	10%	Percentage of KC PSA priorities are funded from non- KC sources	
On-going conduct of SET.	:	85%	Percentage of completed sub-projects that have sustainability rating of satisfactory or better	
The basis for computing the KPI is the submission of Annex I.1 or the Sub-Project Fund Utilization Report. By the end of the quarter, the total number of completed SPs with the said document is still at 1,230. Of those SPs with documentation, 100% were able to meet basic standards on FMA.	60%	85%	Percentage of completed sub-projects that meet basic financial standards based on approved Finance and Administration Sub-Manual	
By the end of the quarter, the number of completed SPs increased from 1,935 to 2,050. However, the number of completed SPs with SPCR, Final Inspection Report and Certification of Completion is still at 1,279. The submission of the following documents is the basis for computing the KPL Of the 1,279 SPs with documentation, 100% were completed in compliance with technical plans and within schedule and budget.	62%	85%	Percentage of completed sub-projects implemented in compliance with technical plans and within schedule and budget	
Barangays that have completed trainings on community finance, infrastructure and procurement over the total number of barangays covered.	75%	40%	Percentage of barangays that have completed specific training on sub-project management and implementation	
Barangays that have completed training on PSA, PDW, PCM, and MIBF-PRA over the total number of barangays covered.	86%	80%	Percentage of barangays that have completed training on Participatory Situation Analysis (PSA), planning, project development and M&E	Component 1: Barangay Grants
Comments/Remarks	Accomplishment To Date	Life (Per Loan Agreement)	Intermediate Outcome Indicators	Project Components
	Cumulative	Total Target for Project		

74% Of the 176 municipalities covered by KCAF, 74% (130) have provided their LCC based on plan. Remaining municipalities still have on-going field operation, compliance to their LCC commitments will be reported upon completion. Yes/2013 Strategy paper completed. Yes/2013 On-going implementation in 4 urban areas. Yes	Yes Yes	Pilot implementation guidelines developed Pilot-testing in four urban poor areas completed (includes development of key performance indicators) Multi-stakeholder oversight & coordinating committees at all levels are in place and functional in accordance with TORs National and Regional project teams meet performance targets set by senior project management	Component 3: Pilot Urban Kalahi-CIDSS Component 4: Project Management and M&E
	Yes Yes	Pilot implementation guidelines developed Pilot-testing in four urban poor areas completed (includes development of key performance indicators) Multi-stakeholder oversight & coordinating committees at all levels are in place and functional in accordance with TORs	Calahi-CIDSS Calahi-CIDSS Component 4: Project Management and M&E
	Yes	Pilot implementation guidelines developed Pilot-testing in four urban poor areas completed (includes development of key performance indicators)	omponent 3: Pilot Urban Jalahi-CIDSS
	Yes	delivery plan Pilot implementation guidelines developed	omponent 3: Pilot Urban
		delivery plan	
	80%	Percentage of municipalities that provide their Local	
Agency Committee (MIAC), conduct technical review of project proposals before these are considered in the MIBF-PRA, provide technical assistance and monitor sub project implementation.	80%	Percentage of MLGUs that provide technical assistance in sub-project preparation, implementation and monitoring based on MOA	
These are MLGUs that have completed and submitted their PTA Integration Checklist and Sustainability Plans to M&E Unit; 43% or 75 MLGUs have complied with the following documents.	80%	Percentage of LGUs satisfactorily implement their Participatory, Transparency and Accountability (PTA) Integration Plans in accordance with the KC Memorandum of Agreement (MOA), and committed to sustaining the PTA as part of their sustainability plans	
Municipalities that have expanded their MDC membership through an LGU resolution.	85%	Percentage of MT municipalities that have established expanded MDCs for broader consultation with civil society representatives to obtain inputs for the Municipal Development Plans	
Date Commency Remains	Agreement)		
	oject	Intermediate Outcome Indicators	Project Components

Prepared by:

Noted by:

Approved by:

ALEXANDER B. GLOVA M&E Specialist

TELICEA RONA L. L. MALIGALITE ()
Monitoring & Evaluation Offices

BENILDA E. REDAJA Director IV/National Project Manager

DEPARTMENT OF SOCIAL WELFARE AND DEVELOPMENT

Kapit-Bisig Laban sa Kahirapan-Comprehensive and Integrated Delivery of Social Services (Kalahi-CIDSS)

Improving Livelihood Opportunities for Vulnerable Urban Communities

Japan Social development Fund (JSDF) -- Emergency Grant

Kalahi-CIDSS Project

Phil Grant # TF097254-PH

REPORT AS OF DECEMBER 31, 2013

Grant Objective

To improve employment and livelihood opportunities for

approximately 3,750 households in targeted poor urban communities

affected by the financial crisis.

Date of Signing

13 December 2010

Closing Date

31 August 2014

Total Grant Fund

US\$ 3,000,000

Components

A. Community Grants

B. Capacity building and Enterprise Development

C. Monitoring and Evaluation

PART I. STATUS UPDATES ON OVER-ALL PROJECT INDICATORS by COMPONENT

Indicators	Expected End-of-Year Values (August 2014) based on the revised activity plan	Accomplished as of 31 December 2013
C	omponent 1: COMMUNITY GRAN	T
Cash-for-work schemes for up to 3,750 households	3,750 HHs in 45 communities	285 HHs in 6 communities
Community enterprise plans	Plans prepared in 75	Plans completed in 6
from 75 urban poor communities	communities	communities
	PACITY BUILDING AND ENTERPRI	SE DEVELOPMENT
Community mobilization activities completed in 75 urban poor areas	75 communities to complete mobilization activities	6 completed
200 people from community associations provided with core training in local enterprise planning	ations provided with core g in local enterprise 200 trainees	
Compor	nent 3: MONITORING AND EVALU	JATION
Monitoring reports submitted on schedule	Υ	Y (Quarterly Reports submitted on time)
Community-Based M&E completed for targeted communities	45 communities complete CBM&E	6 pilot communities
Number of staff trained on CBM&E	6	0
Process evaluation completed for	6 pilot communities	6 pilot communities

pilot sites (NEW)		
Impact Evaluation completed	Baseline completed	Final Report submitted on December 3, 2013 at the NPMO
Annual Audits completed	Audit due on 30 th June 2013	Done

PART 2: STATUS UPDATES AS OF DECEMBER 31, 2013 by component

Pilot Phase

I. Community Grants – The table below outlines the over-all cumulative physical and financial status of all sub-projects and community grants disbursement and utilization for the month of December 2013.

Sub-Pi	ojects Physical P	rogress	Community Grants Financial Progres		
Total SPs	Completed	On-going	Total Comm. Grants	Disbursed	Utilized
22	21	1	6,428,567.86	5,859,821.25	5,517,881.45

The following table shows the physical and financial status of sub-projects and community grant by type.

SP Type	Ph	ysical Progres	SS	Financial Progress		
	Total SP	Completed	On- going	Total Grants	Disbursed	Utilized
Livelihood and enterprise development	11	11	0	1,349,995.31	1,191,320.03	960,827.79
Training for Employment	6	6	0	1,263,430.55	1,231,063.44	1,171,212.31
Small infrastructure and cash-for-work	5	4	1	3,815,142.00	3,437,437.78	3,385,841.35

Note: Figure for fund utilization as reported from field.

The following table shows the breakdown of beneficiaries by subproject type.

SP Type	Total SPs	Total Target	Total Actual	Beneficiaries
		Beneficiaries	Male	Female
Livelihood and enterprise development	11	308	135	187
Training for employment	6	180	70	103
Small infrastructure and cash-for-work	5	266	248	37
TOTAL	22	754	453	327

Roll-Out Phase

Activity	FO 4-A	NCR
Start-Up Activities	Completed	Completed
Social Preparation	Completed	Completed
Project Development	Completed	Both Malabon and Muntinlupa Cities are currently conducting Project Development Workshops in the 47 communities

Project Identification	A total of 28 SPs has been	
	identified in Cavite and Laguna	
	distributed in 22 communities	
Project Implementation	Fund for the Skills Training of	
	Paliparan III, Dasmarinas, Cavite	
	has been downloaded. To date,	
	a total of 78 beneficiaries have	
	started their classes with TESDA.	· · · · · · · · · · · · · · · · · · ·

II. Capacity Building and Enterprise Development

A. Pilot Implementation

The project was pilot tested in three (3) barangays clustered in six (6) communities namely:

- a. Three (3) communities in Barangay Ligtong III, Rosario, Cavite using the DSWD-led modality
- b. One (1) community in Barangay 702 and two (2) communities in in Barangay 704, both in Malate, Manila, using the NGO-led modality. The NGO is represented by Kaunlaran ng Manggagawang Pilipino, Inc. (KMPI).

Rosario, Cavite

The project was directly implemented by the DSWD Region 4-A under the supervision and management of the Assistant Regional Director (ARD) with the help of the ACT members: 1 AC, 1 CF, and 1 FA.

All community accounts have been closed.

Malate, Manila

The project was implemented through the help of KMPI Inc., NGO-partner as community facilitator.

For this month, the focus is to close the accounts of the identified 18 SPs and to complete the one (1) Infra Sub-Project in Barangay 702.

B. Roll-Out

The JSDF-LVUC Project is now on its roll-out stage in 69 communities: 24 communities in Malabon, 23 communities in Muntinlupa, 13 communities in Cavite, and 9 communities in Laguna.

Cavite and Laguna

The ACT has undertaken the following activities: (i) Orientation of newly elected Punong Barangay and Treasurers: (ii) orientation and updating of JSDF Project roll-out with the 4Ps beneficiaries and Parent Leaders during the Consultation Workshop for Pantawid Municipalities in Cavite and Laguna; and, (iii) participation in the 4th Quarter ERPMT cum Regional Year-End Assessment where the JSDF ACT won several awards – best in gallery viewing, IP participation and climate change resiliency adaptation.

To date, Paliparan III of Dasmarinas, Cavite has started their classes with TESDA on dressmaking, RAC and Electronics with enrollees of 24, 29, and 25, respectively. Twenty-Seven (27) RFRs distributed in the 21 communities of Cavite and Laguna are being prepared for submission at the RPMO-level.

Malabon and Muntinlupa

To date, Foundation for Development Alternatives, Inc. (FDA), the NGO- partner, has completed the Social Prepartion Stage and is now simultaneously conducting Project Development Workshops both in Malabon and Muntinlupa.

III. Plans for the Next Quarter

The JSDF Team has agreed on the following activities for the next quarter:

1.1. Region 4-A

- Pre-Construction Conferences for those communities who identified Infra Sub-Projects
- SPI, 2nd and last RFRs
- O&M (sustainability planning) which includes the accreditation of the formed O&M groups; and, conduct of employers and agency forum per municipality and come-up with MOU for partnerships

1.2. NCR

- Completion of PDWs
- Completion of the CVT on Procurement and Finance
- Submission and downloading of the 1st RFR
- SPI

Prepared by:

Jacqueline A. Calimlim
Project Development Officer
JSDF-LVUC PMU

Department of Social Welfare and Development KALAHI-CIDSS Australia-World Bank Philippines Development Trust Fund Grant Agreement Grant No. TF 011939

"Improved Access to Early Childhood Development and Basic Education Services in Targeted KC-4Ps areas"

Fourth Quarter Report, Year 2013

I. Background

The Project aims to fund a majority of the non-prioritized barangay sub-projects related to the construction and/or rehabilitation of School Buildings (SBs) and Day Care Centers (DCCs) in order to improve access of targeted poor communities to early childhood learning and development activities, using a community-driven development (CDD) approach.

II. Coverage and Beneficiaries

AusAID provided a US\$10 million grant equivalent to PhP405 Million, 90% of which or PhP363.64 Million is allotted to fund a total of 515 sub-projects composed of 229 DCCs and 286 SBs in approximately 200 municipalities that are covered by both the KALAHI-CIDSS and the 4Ps.

III. Status of Project Implementation

As of December 2013, the project is funding the implementation of 390 SPs (626 units) specifically, the construction of 143 DCCs (148 units) and 247 SBs (478 units). The Total Project Cost is estimated to be PhP448.58 Million which will benefit approximately 94,598 households in 76 municipalities. It shall be funded through an AusAID Grant allocation of PhP362.25 Million which is 81% of the total project cost and through an PhP85.09 Million Local Counterpart Contribution from the LGUs, which makes up the remaining 19%.

Table 1: Summary of Project Cost

	SP	No. of	No. of	No. of HH	SP Gost (in PhP)		
Region	Type	SPs	Units / CL	Beneficiaries	AusAlD Grant	Lec	Total
4A	DCC	25	25	3,324	13,812,086	3,119,880	16,931,965
	SB	29	69	7,056	37,147,057	8,292,306	45,439,363
5	DCC	22	26	7,370	16,871,644	3,454,615	20,326,259
	SB	23	47	7,227	28,285,965	5,377,675	33,663,640
6	DCC	20	20	1,798	12,086,954	2,874,276	14,961,230
	SB	54	113	11,333	62,642,603	13,719,755	76,362,358
8	DCC	9	9	416	5,558,278	1,183,415	6,741,693
	SB	6	11	2,249	5,956,645	1,246,106	7,202,751

9	DCC	39	40	9,251	22,673,750	6,287,028	28,960,778
	SB	43	80	11,514	46,037,263	10,776,404	56,813,666
10	DCC	6	6	2,659	3,351,234	1,422,731	4,773,965
	SB	27	34	7,940	16,811,944	7,218,879	24,030,823
11	DCC	1	1	0	642,458	134,877	777,335
	SB	10	20	0	11,661,647	1,848,199	13,509,846
12	DCC	3	3	786	1,909,008	441,021	2,350,029
	SB	5	10	1,516	5,461,565	1,816,410	7,277,975
CARAG	DCC	18	18	5,098	11,645,037	2,945,662	14,797,769
A	SB	50	94	15,061	59,696,864	12,931,343	73,663,487
Total		390	626	94,598	362,252,002	85,090,582	448,584,933
DCC		143	148	30,702	88,550,449	21,869,505	110,621,024
SB		247	478	63,896	273,701,553	63,227,077	337,963,909

Out of the 390 funded sub-projects, 259 (101 DCCs and 158 SBs) were already completed, a total completion rate of 67%. As for the status of ongoing projects, there are 56 sub-projects (17 DCCs and 39 SBs) which are already more than 90% completed, 42 sub-projects (13 DCCs and 29 SBs) which are 60-90% completed, 24 sub-projects (4 DCCs and 20 SBs) which are 30-60% completed, and 9 sub-projects (8 DCCs and 1 SBs) which are still less than 30% completed.

Table 2: Physical Accomplishment

Region	SP Type	Funded	Completed		Ongoing		
				0-30	>30-60	>60-90	>90-99
4A	DCC	25	25	0	0	0	0
	SB	29	27	0	0	0	2
5	DCC	22	17	0	0	2	3
	SB	23	11	0	4	0	8
6	DCC	20	5	0	2	5	8
	SB	54	8	0	12	20	14
8	DCC	9	1	7	0	0	1
	SB	6	2	0	0	1	3
9	DCC	39	29	1	2	6	1
	SB	43	32	1	4	4	2
10	DCC	6	6	0	0	0	0
	SB	27	27	0	0	0	0
11	DCC	1	0	0	0	0	1
	SB	10	0	0	0	4	6
12	DCC	3	0	0	0	0	3
	SB	5	1	0	0	0	4
CARAGA	DCC	18	18	0	0	0	0
	SB	50	50	0.	0	0	0
To	ital	390	259	9	24	42	56
Perce	ntage		67%	2%	6%	11%	14%

As of December 2013, a total of PhP334.06 Million or 92% of the total PhP362.25 Million Grant Allocation was already released to fund DCCs and SBs which makes the balance amount to PhP28.19 Million. Table 3 shows the status of fund releases for each region.

Region	AusAID Grant	RFRs Released	Balance	% of Grant Disbursed
4A	50,959,143	50,297,700.50	661,442	99%
5	45,157,609	39,928,990.07	. 5,228,619	88%
6	74,729,558	67,729,757.11	6,999,800	91%
8	11,514,923	9,949,299.59	1,565,624	86%
9	68,711,013	62,900,215.23	5,810,797	92%
10	20,163,178	18,637,596.04	1,525,582	92%
11	12,304,105	8,576,447.20	3,727,658	70%
12	7,370,573	6,078,435.00	1,292,138	82%
CARAGA	71,341,901	69,959,163.89	1,382,737	98%
TOTAL	362,252,002	334,057,604.63	28,194,397	92%

IV. Other Activities

The World Bank has commissioned Coffey International to conduct a Process Documentation and Evaluation of AusAID funded school buildings. The objective of this study is to extensively document processes, requirements, outputs, lessons learned, and success factors in implementing School Building Sub-Projects using a Community-Driven Development (CDD) approach. A pre-testing of survey instrument was conducted last December 9-13, 2013 in Janiuay, Iloilo.

V. Status of Grant Utilization

To date, the Project has already utilized \$US10 Million or 100% of the total grant amount. Table 4 shows the status of funds for AusAID Grant.

Table 4: Status of Fund

Component	Allocation (US\$)	Utilization (US\$)	Balance (US\$)	% of Utilization
Grants	9,000,000.00	9,000,000.00	pd	100%
Goods/CS/CB/IOC	1,000,000.00	999,860.44	139.56	100%
Total	10,000,000.00	9,999,860.44	139.56	100%

Note: Utilization includes working funds amounting USD 1,554,469.01

KALAHI-CIDSS PROJECT Uses of Funds by Project Activity World Bank (IBRD) Loan No. 7959 PH For the Quarter ended 31 December 2013 In Philippine Pesos PHP '000s

のでは、100mmの

新聞書館は複数でお客様をいからなってはなり、むり書きただ。こともある。ことできる。

		ca.									
Activity	Project Component/Activity/Output	Previous Qua	s Quarter/	rter/Report	T	This Quarter		Cum	Cumulative to Date	Jate	Planned for
Š		Planned	Actual	Variance	Planned	Actual	Variance	Planned	Actual	Variance	Project Life
τ-	Capability Building and										
	Implementation Support										
	1.1 Social Preparation	26,192	21,703	(4,337)		21	(21)	26,192	21,724	(4.359)	48.240
	1.2 Project Development	23,122	14,986	(929)		(56)	56	23,122	14,930	(570)	19 296
	1.3 Prioritization	24,451	8,974	9,916	-1	105	(105)	24,451	9,079	9.811	24.120
	1.4 Technical Trainings for Volunteers	124,481	8,345	110,485		124	(124)	124,481	8,469	110,361	48.240
	1.5 Implementation Support	1,026,782 11,101	1,101,050	(103,869)	42,600	71,767	(29,167)	1,069,382	1,172,817	(133,036)	1.290.748
	Total	1,225,028 11,155	1,155,058	11,569	42,600	71,961	(29,361)	1,267,628	1,227,019	(17,793)	1.430.644
2		2,608,847 2,357	2,357,193	162,539	163,727	76,093	87,634	2,772,573	2,433,286	250,173	3.498.871
	Total	2,608,847	2,357,193	162,539	163,727	76,093	87,634	2,772,573	2,433,286	250.173	3.498.871
The second second					-						
က	Monitoring and Evaluation										
8	3.1 SP Implementation & Monitoring	107,467	40,743	59,132		732	(732)	107,467	41.475	58,399	16.080
	3.2 MIAC Meetings	3,158	1,588	1,846		30	(30)	3,158	1,618	1.816	4.824
	3.3 NPMO	39,242	75,125	(31,732)	10,000	9,584	416	49,242	84,708	(31,315)	12,472
	Total	149,868	117,455	29,246	10,000	10,346	(346)	159,868	127,801	28,900	33,376
4	Unallocated	3/14 LG / -									
										. ,	
	Grand Total	3,983,743 3,629	3,629,706	203,353	216,327	158,400	57,927	4,200,069	3,788,106	261,280	4,962,892
			_								

Prepared by:

LALAINE C. ENCARNACION
Financial Management Specialist

Certified Correct:

CAMILO G. GUDINALIN

Assistant Secretary and Deputy National Project Director

KALAHI-CIDSS PROJECT Sources and Uses of Funds	World Bank (IBRD) Loan No. 7959-PH	For the Quarter ended 31 December 2013	In Philippine Pesos (PhP) 000's
--	------------------------------------	--	---------------------------------

	Cumulative Total				
or all street	as of Previous Reporting Period	This Ouarter	Cumulative Total	Forecast for 1stO 2014	*
Operation of Director.					
Sources of Fullus.	2 370 609	07.350	7 476 057	807.03	
Loan Proceeds	2,378,000	000,78	7,410,931	00,700	
GOP Counterpart	806,405	44,215	850,620	0	,
Local Counterpart (including cash equivalent of LCC in kind)	933,553	12,791	946,344	2,099	
	(605,509)	8,194	(58,314)		÷
Total Receipts	4,053,056	162,551	4,215,607	65,807	
Less: Expenditures by Component					
GOP					
Community Grants	478,121	3,777	481,898	5,099	
Capability Building and Implementation Support	821,233	51,490	872,723	0	
Monitoring and Evaluation	101,168	9,321	110,489		
Total GOP Expenditures	1,400,522	64,588	1,465,110	5,099	
Loan Proceeds					
Community Grants	1,879,072	72,316	1,951,388	48,566	
Capability Building and Implementation Support	333,825	20,472	354,297	12,142	
Monitoring and Evaluation	16,287	1,025	17,312		
Total Loan Proceeds Expenditures	2,229,184	93,813	2,322,996	80,708	
Total Expenditures	3,629,706	158,400	3,788,106	65,807	
Receipts less Expenditures	423,350	4,151	427,501		
Add/(Less): Forex Difference/Interest Inc/Charges	(231,815)	4,641	(227,173)		
Net Change in Cash Available	191,535	8,792	200,327		
Closing Cash Balance					
Special Account Balance-LP			200,327		
Special Account-GOP Counterpart					
Total Local Counterpart Balance					
Total Closing Balance			200,327		
Notes: Exchange Rate: US\$ = PhP (variable)					

Prepared by:

LALAINE & ENCARNACION Financial Management Specialist

Certified Correct by:

For the Quarter ended 31 December 2013 In Philippine Pesos PHP '000s Uses of Funds by Project Activity World Bank TF No. 011939 KALAHI-CIDSS PROJECT

1				~200	_	_		_	_		,,							1		1
	Planned for	Project Lite			1,932	6,521	68,046	76,498		429,525	429,525			14,006	2,801	4,219	21,027		527,050	
	ate	Variance			1,319	2,844	67,319	71,481		107,763	107,763			7,488	969	998	8,950		188,194	
	Cumulative to Date	Actual			848	1,305	18,933	21,085		399,213	399,213		. * *	46,000	283	1,560	47,843	-1	468,142	
	Cumu	Planned			2,167	4,149	86,251	92,566		506,976	506,976			53,488	879	2,426	56,793		656,336	
	je.	Variance			(316)	(499)	32,531	31,716		99,537	99,537			(10,520)	(148)	(369)	(11,037)		120,217	
	This Quarter	Actual			316	499	6,294	7,109		58,963	58,963			10,520	148	369	11,037		77,108	
	1	Planned					38,825	38,825		158,500	158,500				-		0	-	197,325	
	/Report	Variance			1,635	3,343	34,787	39,765		8,226	8,226			18,008	744	1,235	19,987		67,977	
1	Previous Quarter/Report	Actual		vormisco .	532	908	[] 12,639	13,977		[340,251]	340,251			[] 35,480]	135	1,191	36,806		391,034	a perco
	Previou	Planned			2,167	4,149	47,426	53,741		348,476 340,25	348,476 340,25	N. 15 1 Name		53,488	628	2,426	56,793		459,011	100 1
	ting of the state	rioject componentactivity/output	Capability Building and	Implementation Support	1.1 Project Development	1.2 Technical Trainings for Volunteers	1.3 Implementation Support	Total		Community Grants	Total		Monitoring and Evaluation	3.1 SP Implementation & Monitoring	3.2 MIAC Meetings	3.3 NPMO	Total	467	Grand Total	
	Activity	No.	~							2			က							

Prepared by:

LALAINE C. ENCARNACION Financial Management Specialist

Certified Correct:

Sources and Uses of Funds World Bank TF No. 011939 For the Quarter ended 31 December 2013 In Philippine Pesos (PhP) 000's KALAHI-CIDSS PROJECT

一般の中では、これには、これでは、これでは、大きの間ではないないないが、

		Cumulative Total as of Previous			Forecast for
Particulars		Reporting Period	This Quarter	Cumulative Total	1stQ 2014
Sources of Funds:					
Grant Proceeds		354,816	26,906	381,722	40,885
벞	(including cash equivalent of LCC in kind)	95,199	20,627	115,826	16,479
12		1		1	
Total Receipts		450,015	47,533	497,548	57,364
Less: Expenditures by Component					
GOP (Local Counterpart Contribution	-E				
Community Grants		806,73	8,926	66,234	16,479
Capability Building and Implementation	Support	2,747	1,033	3,780	3,602
Monitoring and Evaluation		35,144	10,668	45,812	
Total GOP Expenditures		95,199	20,627	115,826	20,081
Grant Proceeds					
Community Grants		282,942	50,037	626'888	32,708
Capability Building and Implementation	Support	11,702	6,075	17,777	8,177
Monitoring and Evaluation		1,212	369	1,581	
Total Loan Proceeds Expenditures		295,856	56,481	352,337	40,885
Total Expenditures		391,055	77,108	468,163	996'09
Receipts less Expenditures		28,960	(29,575)	29,385	
Difference/Interest	hb/Charges	(1,809)	373	(1,436)	
Net Change in Cash Available		151,151	(29,202)	27,949	
Closing Cash Balance					
Special Account Balance-LP				27,949	
Total Local Counterpart Balance					
Total Closing Balance		•		27,949	,
Notes: Exchange Rate: US\$ = PhP (variable)	rjable)				

Prepared by:

LALAINE C. ENCARNACION Financial Management Specialist

Certified Correct by

KALAHI-CIDSS PROJECT
Uses of Funds by Project Activity
World Bank TF No. 010541
For the Semester ended 31 December 2013
In Philippine Pesos PHP '000s

				٠				***************************************			
Activity		Previo	revious Quarter/Report	Report	•	This Quarter	_	Cnm	Cumulative to Date		Planned
No.	Project Component/Activity/Output	Planned	Actual	Variance	Planned	Actual	Variance	Planned	Actual Va	Variance	for Project Life
-	Goods/Consultancy/Workshops	ywalaji pyuntewiara									
	1.1 Analytical Studies	1,522	525	998	360	360	0	1,882	885	968	1,143
	1.2 Harmonization of CDD Approaches								. ·		
	of Sector Departments	2,4\$0	1,846	633	226	226	0	2,706	2,072	634	2,513
	1.3 Finalization of NCDDP Program	- Continue of									
	Costs and Financial Management	2,010	168	1,842	168	168	0	2,178	336	1,842	1,340
	1.4 Review of the KC Grievance	kettikasi									
	Redress System (GRS)	1,157	929	598			0	1,157	558	598	1,030
	1.5 Inventory of Training Needs and										
	Resources and Review of Options	-							\$1 \$4	- -	
	to Address NCDDP Training Needs	1,360	420	940			0	1,360	420	940	1,060
	1.6 Enhancing the CDD Capacity of	W- 1884									
	Sector Departments	898	348	610	899	563	0	1,521	911	610	629
	1.7 NCDDP Monitoring and Evaluation	200								7	
	(M&E) Framework	1, \$ \$	0	1,666			0	1,666	0	1,666	1,110
	1.8 Liaison and Advocacy Specialist	09\$	518	(158)	23	23	0	382	540	(158)	405
	Total	11,512	4,383	7,130	1,339	1,339	0	12,851	5,721	7,130	9,240
2	Incremental Operating Costs										
	2.1 Project Management	2,660		1,464	398	398	0	3,058	1,594	1,464	3,360
	Total	2,660	1,197	1,464	398	398	0	3,058	1,594	1,464	3,360
	Grand Total	14,172	5,579	8,593	1,737	1,737	0	15,909	7,316	8,593	12,600
		22.00									

Prepared by:

LALAINE C. ENCARNACION
Financial Management Specialist

Certified Correct:

Sources and Uses of Funds World Bank TF No. 010541 KALAHI-CIDSS PROJECT

or the Semester ended 31 December 2013

In Philippine Pesos (PhP) 000's

	Cumulative Total				
material methods	as of Previous			Forecast for 1st	st
Particulars	Reporting Period	This Quarter	Cumulative Total	Semester 2014	4
Sources of Funds:					
Grant Proceeds	5,784	1,893	229'2	1.ev	0
Advances to/from GOP	0		•	2.5.2	
Total Receipts	5,784	1,893	7,677		0
Less: Expenditures by Component					
Goods/Consultancy/Workshops	4,658	1,686	6,344		0
Project Management	922	09	2/6		0
Total Expenditures	5,579	1,737	7,316		0
Receipts less Expenditures	205	156	361		0
Add/(Less): Forex Difference/Interest किं/Charges	Jes -107	(254)	(361)		
Net Change in Cash Available	86	(86)	0		
Closing Cash Balance					
Special Account Balance-LP			0		
Total Local Counterpart Balance					
Total Closing Balance	0		0		
Notes: Exchange Rate: US\$ = PhP (våfiable)				- Na	
				_	ľ

Prepared by:

LALAINE C. ENCARNACION Financial Management Specialist

Certified Correct by:

Assistant Secretary and Deputy National Project Directo CAMILO G. GUDINALIN

KALAHI-CIDSS PROJECT
Uses of Funds by Project Activity
World Bank TF No. 097254
For the Semester ended 31 December 2013
In Philippine Pesos PHP '000s

を開始機能を対象を表現的機能を持ちた。これに対していた。またに対している。これに対している。これに対している。などでも、これに対している。これには、これには、これには、これには、これには、これには、

			-								
Activity		Previous	Previous Quarter/Report	Report		This Quarter		JO	Cumulative to Date	Date	Planned
No.	Project Component/Activity/Output	Planned	Actual	Variance	Planned	Actual	Variance	Planned	Actual	Variance	for Project
-	Capability Building and Implementation Support										
	1.1 Social Preparation	338	196	142			,	338	195.56	142	338
	1.2 Technical Trainings for Volunteers	150	156	(9)			. 1	150	156.22	(6.22)	338
	1.3 Implementation Support	14,197	11,140	3,057	198	7,403	(7,205)	14,395	18,543	(4,148)	24,737
	Total	14,685	11,492	3,193	198	7,403	(7,205)	14,883	18,895	(4,012)	25,412
			an providen								
7	Community Grants	7,635	5,729	1,906	1,058	1,238	(180)	8,693	6,966.97	1,726.35	87,638
	Total	7,635	5,729	1,906	1,058	1,238	(180)	8,693	6,966.97	1,726.35	87,638
m	Monitoring and Evaluation										
	3.1 SP Implementation & Monitoring	ı	1	ŀ			1	1	I		75
	3.2 NPMO	5,273	399	4,875	99	105	(39)	5,340	504	4,836	9,69
	Total	5,273	399	4,875	99	105	(38)	5,340	504	4,836	9,766
			THE LOW W								
4	Unallocated										
	Grand Total	27,593	17,620	9,974	1,322	8,746	(7,424)	28,916	26,366	2,550	122,816
			-								

Prepared by:

CALAINE C. ENCARNACION
Financial Management Specialist

CAMILO G. GUDMALIN
Assistant Secretary and Deputy National Project Director

Certified Correct

KALAHI-CIDSS PROJECT

Sources and Uses of Funds
World Bank TF No. 097254
For the Semester ended 31 December 2013

In Philippine Pesos (PhP) 000's

ediumo de diumo de el		Cumulative Total			Forecast for 1st
Particulars		Reporting Period	This Quarter	Cumulative Total	Semester 2014
Sources of Funds:	-				
Grant Proceeds		26,791	6,345	33,137	27,767
Advances to/from GOP		0		_	
Total Receipts		26,791	6,345	33,137	27,767
Less: Expenditures by Component					
Community Grants		5,729	1,238	296'9	22,214
Capacity Building and Implementation Support	port	11,492	7,403	18,895	4,165
Monitoring and Evaluation		399	105	204	1,388
Total Expenditures		17,620	8,746	26,366	27,767
Receipts less Expenditures		9,171	(2,401)	0/1/9	
Add/(Less): Forex Difference/Interest Intp/Charges	Sharges	-23	203	180	
Net Change in Cash Available		9,149	(2,198)	6,950	
Closing Cash Balance					***
Special Account Balance-LP				056'9	
Total Local Counterpart Balance					
Total Closing Balance		0		09669	
Notes: Exchange Rate: US\$ = PhP (vallable)	(e)				

Prepared by:

CALAINE C. ENCARNACION
Financial Management Specialist

Certified Correct by: